

# Sasmira

## **Tender Document No. SASMIRA/INFRA/Electrical/001/2018-2019 dtd. 25<sup>th</sup> June 2018**

Minutes of Pre-Bid Meeting held on 29<sup>th</sup> June 2018 at 15.00 Hrs at Sasmira, Worli, Mumbai-30.

### **Following points were discussed and clarified.**

- Polycab, CommScope, RR Kabel make to be considered for RG6 Cable.
- Declaration on letter head of the respective company instead of Stamp Paper.
- All the switch Board shall be recessed type instead of Surface Mounted with Faceplates & Back Boxes Included.
- Ladder type Cable Tray shall be of 16SWG, Pre-Galvanized and with Z-Angles.
- Perforated Type Cable Tray shall be of 14SWG, Pre-Galvanized with appropriate supports as required.
- Scaffolding rate need to be considered by contractor while quoting for Hoist way lighting.
- All Cables shall be ZH FRLS as per NOC.
- Item No 2.1.1 – 3No's 32A DP RCCB 30mA instead of 3No's 32A DP RCBO 30mA.
- Item No 2.1.1 – 42No's 16/25ASP MCB, C-Curve instead of 42No's 16/25A TP, C-Curve.
- Item No 2.1.3 – 3No's 32A DP RCCB 30mA instead of 3No's 32A DP RCBO 30mA.
- Item No 2.1.3 – 18 No's 16/25ASP MCB, C-Curve instead of 42No's 16/25A TP, C-Curve.
- Fire-Fighting Panel shall be in fire-fighting contractor scope.
- All the extra item or extra quantity shall be verified and approved by the client and consultant.
- All the terrace Hvac panels shall consider IP55.

Please consider above points during quoting the rates.